

HERNANDO SCHOOL DISTRICT

Brian Ragan, Director of Facilities & Construction

Hernando County School Addition Updates

October 15, 2025

PROPOSED SCHOOL EXPANSIONS Phase 1



WINDING WATERS-WEEKI WACHEE HIGH FLEX SPACE BUILDING

- Building designed to be shared between WWHS & WWK8 as recommended by Planning & Growth Management Committee
- 30 Classrooms total with 13 ground floor classrooms for use by middle school and 17 second story classrooms for use by high school. Adds 660 to 750 Student Stations
- Ground floor to have a dining room with servery for food delivered from high school





- Precast concrete shell
- Metal Studs with drywall in classrooms with concrete corridors
- CMU with tile in bathrooms





WINDING WATERS-WEEKI WACHEE HIGH FLEX SPACE BUILDING

- 43,698 SF (approximate) excluding covered walkways
- \$21,643,822 Guaranteed Maximum Price including FF&E
- Substantial Completion Date May 31, 2026





EASTSIDE **ELEMENTARY CLASSROOM &** CAFETERIA BUILDINGS

- Cafeteria building to replace existing cafeteria which will become the front office.
- 20 Classrooms total with 10 classrooms per floor each having a restroom per SREF. Adds 440 Student Stations
- Cafeteria building to be constructed to meet EHPA requirements and can serve as a shelter for residents on the East side of the County
- New covered pavilion & courts





- Tilt up concrete shell
- Metal Studs with drywall in classrooms with CMU corridors
- CMU with tile in bathrooms







EASTSIDE ELEMENTARY CLASSROOM & CAFETERIA BUILDINGS

- 26,864 SF Classroom Building 13,510 SF Cafeteria Building
- \$27,080,043 Guaranteed Maximum Price including FF&E
- \$1.4 million EHPA costs for cafeteria (APPX)
- Substantial Completion Date Cafeteria – June 1, 2026 Classroom July 1, 2026






EASTSIDE ELEMENTARY BUILDINGS 4 & 6 REMODELING

- Existing Cafeteria Building will become the new Office
- Existing Office area will be remodeled into 4 primary classrooms and an ESE suite (Approximately 72 Student Stations)
- Also includes new roofing & HVAC systems in specified areas





- Project currently being bid with budget of \$5.3 million
- Expected start date June 2026
- Expected completion 2027





PROPOSED SCHOOL EXPANSIONS Phase 2 (Original)



ON HOLD PER BOARD DIRECTION

